



DATE: February 8, 2021

TO: Transportation Authority of Marin Administration, Projects & Planning Executive Committee

FROM: Anne Richman, Executive Director *Anne Richman*
Project Delivery Team

SUBJECT: Review and Accept the February 2021 Project Status Report (Action), Agenda Item No. 7

RECOMMENDATION

The Administration, Projects and Planning (APP) Executive Committee review the February 2021 Project Status Report and refer it to the TAM Board for review and acceptance.

BACKGROUND

In an effort to provide up to date funding and expenditure information that can help the Board and the general public understand the overall status of the suite of projects that TAM manages, the first TAM Project Status Report was developed and provided to the then-called TAM Finance and Policy Executive Committee for review at its October 8, 2018 meeting. It was determined through the report development and review process that updated TAM Project Status Reports will be presented to the Board and public for review every 6 months, with the last report provided in the summer of 2020.

DISCUSSION/ANALYSIS

Project Status Report Highlights:

The Project Status Report covers on-going projects that are active and those that are in the planning phase.

Active Projects covers all projects that are in environmental, design or construction phases. These projects are well defined and, in most cases, fully funded. This report includes five active projects: US 101 Marin-Sonoma Narrows – B7 and B8; North-South Greenway Gap Closure Project – North Segment; North-South Greenway Gap Closure Project – South Segment; Class IV Bikeway on the I-580 Sir Francis Drake Boulevard off-ramp, and Improve Bellam Boulevard off-ramp from Northbound US 101.

Planning Projects cover emerging high priority projects for which TAM is studying various options. These projects most likely will become active projects in the foreseeable future. The report includes four projects in the planning phase: Northbound US 101 to Eastbound Interstate 580 Direct Connector, State Route 37, Improvements to Highway 101 Interchanges, and Marin County Part Time Transit Lanes Study.

In addition to the active and planning project reports, staff have included an update on the Alternative Fuels program as requested at the October 2020 TAM Board meeting.

FISCAL IMPACTS

Not Applicable

NEXT STEPS

The next Project Status Report update will be provided in the summer of 2021.

ATTACHMENTS

Attachment A -February 2021 TAM Project Status Report
Attachment B - Presentation



Transportation Authority of Marin

Project Status Report

February 2021

Project Status Report

February 2021

ON-GOING PROJECTS

A. PROJECTS – ACTIVE

US 101 Marin-Sonoma Narrows Overview 1

US 101 Marin-Sonoma Narrows – B7 and B8 2

North-South Greenway Gap Closure Project – Northern Segment..... 4

North-South Greenway Gap Closure Project – Southern Segment..... 6

Class IV Bikeway on the I-580 Sir Francis Drake Blvd Off-Ramp 8

Improve Bellam Boulevard Off-Ramp from Northbound US 101 10

B. PROJECTS - PLANNING PHASE

Northbound US 101 to Eastbound I-580 Direct Connector 12

State Route 37 14

Improvements to Highway 101 Interchanges and Approaching Roadway..... 16

Marin County US 101 Part Time Transit Lane Study 18

Alternative Fuel Program 20

C. OTHER

Project Phase Definitions 22

Acronyms and Abbreviations 23

Project	US 101 Marin-Sonoma Narrows Overview
Partners	Caltrans, Sonoma County Transportation Authority and Transportation Authority of Marin
Jurisdiction(s)	Novato, Petaluma

Scope

Widening of approximately 17 miles of US 101 from four to six lanes by adding HOV lanes in each direction; improving public transit and access to SMART rail network; installing continuous Class I and Class II bikeways between Novato and Petaluma; and constructing new interchanges and frontage roads to remove unsafe access from private properties and local roads.

Project will be completed through a series of phases based on operational priority and funding availability.

Status


- Design is complete for the HOV lanes between North Novato to Olompali. (MSN B7)
- Construction is complete for the Highway 101 San Antonio Creek bridge and curve correction (Segment B3), spanning three miles at the Marin/Sonoma County line.
- All remaining HOV Sonoma County segments are either underway or completed.

Issues/Areas of Concern

- Additional funding is needed to complete the remaining segments in Marin, and allocated RM3 funds are still in court litigation.

MARIN-SONOMA NARROWS STATISTICS

Project length.....	17 miles
Avg. daily traffic – 2017.....	153,000 vehicles
Avg. daily truck traffic – 2013.....	6,200 trucks
Marin County / Sonoma County total populations.....	258,000/495,000
Vehicle hours of delay (at less than 35 mph).....	978,400
Funds programmed for MSN.....	~\$632,600,000
Funds needed to complete MSN.....	~ \$110,000,000



Phase Status	
A1	Completed
A2	Completed
A3	Completed
B1 Phase I	Completed
B7 (Formerly B1-Phase II; See Fact Sheet)	Partially Funded
B2 Phase I	Completed
B2 Phase II	In Progress
B3	Completed
B8 (Formerly A4 & B5; See Fact Sheet)	Partially Funded
B6	In Progress
C1	Completed
C2	In Progress
C3	Completed

Project US 101 Marin-Sonoma Narrows – B7 and B8

Partners Caltrans, Sonoma County Transportation Authority, and Transportation Authority of Marin
Jurisdiction(s) Novato

Scope

Construct a southbound HOV lane from 0.3 mile south of the Marin/Sonoma County line to just south of Franklin Avenue Overhead, and a northbound HOV lane from 1.7 miles north of Atherton Avenue Overcrossing to 0.3 mile south of the Marin/Sonoma County line, improving mobility for public transit and access to SMART rail system. Project includes bridge widening, interchange modifications (Redwood Landfill Interchange), completing all HOV lanes in the NB and SB directions, standardizing shoulders, Class II bike lane construction and correcting the roadway horizontal alignment and vertical profile, along with relocating remaining utilities.

Status

- Working with engineering consultant and Caltrans to design the project. The project design is currently fully funded with local and federal funds, with HOV Lane design completed in December 2020. Competitive SB1 Solutions for Congested Corridor Program (SCCP) funding was applied for and approved. On hold for remaining construction funds.

Issues/Areas of Concern

- The project is an aggregate of three MSN projects, formerly called the B1 Phase II, A4 and B5 projects. Due to desire to complete the design plan by December 2019 and the potential lengthy process with right-of-way (ROW) acquisition, the project will be split into two concurrent paths: (1) design and construction of the HOV lanes (MSN B7) and (2) ROW acquisition and utility relocation (MSN B8).
- Approximately \$132 million is needed to complete construction.

Updates from Previous Report

- B7 (HOV Lanes) design completed in December 2020.

- MSN B8 utility relocation design is on-going.
- SB1 SCCP funds were awarded in December 2020.
- RM3 litigation elevated to the State Supreme Court.
- Schedules will remain on-hold until further notice.

**Schedule**

Planning	N/A
Environmental Clearance	2009
Design	2019-2020
Right of Way and Utilities	2018-2023
Construction	2020-2023

Estimated Cost by Project Phase

Planning	N/A
Environmental Clearance	N/A
Design	\$8,300,000
Right of Way and Utilities	11,100,000
Construction	123,100,000
TOTAL	\$142,500,000

Funding by Source

STIP Right of Way Excess Fund	\$4,550,000
SB1-LPP	500,000
Measure AA Sales Tax	2,800,000
STP	2,000,000
SB1	40,100,000
RM3 & Other	92,550,000
TOTAL	\$142,500,000

Project US 101 Marin-Sonoma Narrows – B7 and B8

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/ Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
C-FY18-12	5	Open	BKF Engineers	Design and Support Engineering Services	\$6,500,000	STIP ROW Fund & STP	\$6,274,828	96%
				TOTAL	\$6,500,000		\$6,274,828	96%

Project North-South Greenway Gap Closure Project – Northern Segment (Larkspur Segment)

Partners TAM, MTC, Caltrans and the City of Larkspur

Jurisdiction(s) Caltrans and the City of Larkspur

Scope

The Northern Segment of the North-South Greenway Gap Closure Project will close a key gap in the local and regional non-motorized transportation network between the Central Marin Ferry Connector bridge over Sir Francis Drake Boulevard and the pedestrian overcrossing of US 101. The Gap Closure Project is being delivered in two segments, the Northern Segment and the Southern Segment. (Northern Segment shown in the adjacent graphic as orange alignment.)



Status

- Environmental analysis is complete. Final design is complete for project in Caltrans R/W and nearly complete for project on Old Redwood Highway
- Northern Segment construction documents prepared in two phases, work within Caltrans ROW and work along Old Redwood Highway within the City of Larkspur. This allows phasing of construction.
- Construction contract awarded and mobilization expected in Feb 2021.

Issues/Areas of Concern

None

Updates from Previous Report

- Financial information updated.
- Project in Caltrans R/W that crosses Corte Madera Creek will begin construction in February 2021.
- Caltrans is administering the construction phase. TAM and our designers are supporting their efforts.
- Construction of the Old Redwood Highway portion will follow the Caltrans project.

Schedule

Planning	Complete
Environmental Clearance	Complete
Design	In Progress
Right of Way and Utilities	In Progress
Construction	2021-2022

Estimated Cost by Project Phase

Planning	-
Environmental Clearance	\$1,100,000
Design	3,785,000
Right of Way and Utilities	-
Construction	15,603,637
TOTAL	\$20,488,637

Funding by Source

RM2	\$16,585,000
CMAQ (Old Redwood Highway)	1,120,000
Measure A Interest Funds	1,000,000
SB1 LPP Incentive	\$1,500,000
BAAQMD Grant	283,637
TOTAL	\$20,488,637

Project: North-South Greenway Gap Closure Project – Northern Segment

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
C-FY15-08	5	Open	Moffatt & Nichol	Environmental, Plans, Specifications and Estimates, Construction Administration (PAED, PS&E) (CON Support)	\$3,785,000	RM2	\$3,392,800	90%
				TOTAL	\$3,420,000		\$3,392,800	90%

Project North-South Greenway Gap Closure Project – Southern Segment (Larkspur & Corte Madera Segment)

Partners MTC, SMART, the City of Larkspur and the Town of Corte Madera

Jurisdiction(s) Larkspur, Corte Madera

Scope

The Southern Segment of the North-South Greenway Gap Closure Project will close a key gap in the local and regional non-motorized transportation network between the southern terminus of the Northern Segment through a private easement (not yet secured) then along the SMART right-of-way south to Wornum Drive to connect to existing multi-use paths. The Gap Closure Project is being delivered in two segments, the Northern Segment and the Southern Segment. (Southern Segment shown in the adjacent graphic as red alignment.)

Status

- The use of the SMART right-of-way has been secured.
- The County of Marin Department of Public Works has agreed to be the implementing agency for the initial alternative's alignment analysis and environmental analysis. TAM is the project sponsor.

Issues/Areas of Concern

- The Southern Segment requires acquisition of private right-of-way by means of easement.
- Subject to resolving the funding constraints project delivery for the Southern Segment has been suspended.

Updates from Previous Report

- Financial information updated.
- Remaining funds re-directed to the Northern Segment to close a shortfall in the construction phase. Funding grants will be pursued in the future.



Schedule

Planning	Completed
Environmental Clearance	TBD
Design	TBD
Right of Way and Utilities	TBD
Construction	TBD

Estimated Cost by Project Phase

Planning	
Environmental Clearance	\$700,000
Design	TBD
Right of Way and Utilities	850,000
Construction	TBD
TOTAL	\$1,550,000

Funding by Source

RM2	\$1,550,000
TOTAL	\$1,550,000

Project North-South Greenway Gap Closure Project – Southern Segment

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
A-FY14-22		Open	Marin County, Dept of Public Works	Project Management	\$1,350,000*	RM2	\$446,015	33%
A-FY14-21		Closed	Sonoma-Marín Area Rail Transit District (SMART)	Boundary Survey and Title Research	\$75,000	RM2	\$52,652	100%
A-FY18-18		Closed	Sonoma-Marín Area Rail Transit District (SMART)	Right-of-Way	\$850,000	RM2	\$850,000	100%
				TOTAL	\$2,275,000		\$1,348,667	59%

- A portion of this allocation re-directed to another project

Project	Class IV Bikeway on the I-580 Sir Francis Drake Blvd Off-Ramp
Partners	Caltrans, Transportation Authority of Marin, BATA, and City of San Rafael
Jurisdiction(s)	Caltrans and City of San Rafael

Scope

Create a two-way barrier separated Class IV Bikeway on the Sir Francis Drake off-ramp connecting Francisco Blvd East with Andersen Drive. The new Bikeway utilizes the shoulder between the outside barrier and the single lane travel way.

Status

TAM has been working with Caltrans, the Bay Area Toll Authority (BATA) and the City of San Rafael to deliver the project for public use. Caltrans is collecting data a part of a four-year pilot project.

TAM has provided funding for the project development and capital construction costs. Caltrans has provided staff to review and approve the project at their cost. BATA has provided construction support at their cost.

Issues/Area of Concern.

None

Updates from Previous Report

Project construction complete. BATA and the City of San Rafael are making improvements to Francisco Blvd East to enhance access to the Richmond San Rafael Bridge.

**Schedule**

Planning	Complete
Environmental Clearance	Complete
Design	Complete
Right of Way and Utilities	Complete
Construction	Complete

Estimated Cost by Project Phase

Planning	
Environmental Clearance	\$50,000
Design & CON Support	390,000
Right of Way and Utilities	
Construction	1,300,000
TOTAL	\$1,740,000

Funding By Source

Measure A Sales Tax	\$1,740,000
TOTAL	\$1,740,000

Project Status Report - Active

February 2021

Project Class IV Bikeway on the I-580 Sir Francis Drake Blvd Off-Ramp

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
C-FY17-02	3	Open	BKF Engineers	Provide environmental and design services.	\$440,000	Measure A/AA Sales Tax	\$394,411	89%
A-FY 20-34	0	Open	Bay Area Toll Authority	Capital Construction	\$1,300,000	Measure A Sales Tax	0	
				TOTAL	\$1,740,000		\$394,411	23%

Project	Improve Bellam Boulevard Off-Ramp from Northbound US 101
Partners	Caltrans, Transportation Authority of Marin, and City of San Rafael
Jurisdiction(s)	Caltrans and City of San Rafael

Scope

Improve the Bellam Avenue off ramp from US 101 by widening the two lanes immediately past the core point. Traffic making a left turn at Bellam will be directed to the left lane, while traffic heading to I-580 or turning right on Bellam will stay in the right lane. An extra lane will be added near Bellam to reduce the lane changes required to make a right on Bellam if exiting from eastbound I-580.

Status


The CEQA document was recorded on August 15, 2018. Design approval from Caltrans is expected in 2021 along with the right of way certification. The County of Marin has signed the co-operative agreement which may have to be increased. The Project has required a redesign and is short funds to complete.

Issues/Area of Concern

The recent design changes along with the transfer of funds from this project to the Sir Francis Drake Flyover have left a funding shortfall of approximately \$3.8 million. The TAM Board in May 2020 approved \$1.7 million in Local Partnership Program (LPP) funds to help close that gap. The Right of Way agreement with Marin Square has expired and will require new negotiations.

Updates from Previous Report

Redesign due to unanticipated Bay Mud soil conditions is nearing approval by Caltrans. This change along with a transfer of money to another project has led to a funding shortfall that has been partially met by the transfer of LPP money. The shortfall has increased since the last report due to updated construction estimates.



Schedule

Planning	Complete
Environmental Clearance	Complete
Design	Complete Mar 2021
Right of Way and Utilities	Apr 2021
Construction	Begin Aug 2021

Estimated Cost by Project Phase

Planning	\$30,000
Environmental Clearance	90,000
Design	1,040,000
Right of Way and Utilities	600,000
Construction	5,900,000
TOTAL	\$7,660,000

Funding By Source

Measure A and AA Sales Tax	\$3,837,000
Local Partnership Program	\$1,737,000
TOTAL	\$5,574,000

Project Status Report - Active

February 2021

Project Improve Bellam Boulevard Off-Ramp from Northbound US 101

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
C-FY17-02	3	Open	BKF Engineers	Complete design services including environmental.	\$1,130,000	Measure A/AA Sales Tax	\$803,384	71%
A-FY19-17		Open	County of Marin	Agreement to manage construction including construction management	\$4,000,000 (See Bullet Below)	Measure A Sales Tax	\$63,888	1%
				TOTAL	\$5,130,000		\$867,272	17%

- This agreement was executed based on original cost estimates and will need to be amended.

Project	Northbound US 101 to Eastbound I-580 Direct Connector
Partners	Caltrans, Metropolitan Transportation Commission, Transportation Authority of Marin, City of San Rafael and City of Larkspur
Jurisdiction(s)	Caltrans and City of San Rafael

Scope

Construct a direct connection route between northbound US 101 to eastbound I-580 accessing the Richmond-San Rafael Bridge for travel eastbound toward Contra Costa County. The eastbound approach to the RSR Bridge is one of only two toll bridges in the Bay Area accessed by low speed local roads with traffic signals resulting in traffic delays on local roads and US 101.



Status

In 2018, voters approved Regional Measure 3 in an amount that would fully fund Alternative 3. This Alternative will be very similar to the existing Bellam off-ramp from US 101, however Bellam Boulevard would be crossed with an elevated structure. I-580 would be widened to three lanes.

Issues/Area of Concern

Approval would be required from Caltrans to accept the relatively slow design speed associated with the curve of Alternative 3. Increasing traffic in the area may someday require that the design accommodate the westbound I-580 to southbound US 101 movement. The design for this project must consider rough design of that concept, to accommodate potential future construction.

Updates from Previous Report

Outreach has begun. Initial meetings have taken place for an Ad Hoc Committee of TAM Board members, an Executive Steering Committee, a Technical Advisory Committee and a Stakeholder Working Group consisting of 20 individuals that will help guide the design alternative process. Currently there are seven alternatives. Schedule was updated.

Schedule

Planning	2020
Environmental Clearance	2024
Design	2026
Right of Way and Utilities	2026
Construction	2029

Estimated Cost by Project Phase

Planning	\$1,750,000
Environmental Clearance	3,500,000
Design	9,000,000
Right of Way and Utilities	18,000,000
Construction	115,000,000
TOTAL	\$147,250,000

Funding by Source

RM3	\$135,000,000
Measure A Sales Tax	100,000
Measure AA Sales Tax	16,500,000
TOTAL	\$151,600,000

Project Northbound US 101 to Eastbound I-580 Direct Connector

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/ Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
C-FY12-09	1	Closed	CSW/Stuber-Stroeh Engineering Group (Task Order 32)	Develop Alternatives, Cost Estimates, Graphic Rendering, Environmental Evaluation	\$102,000	Measure A Sales Tax	\$102,000	100%
C-FY20-01	1	Open	Kimley-Horn & Associates, Inc.	Project Approval and Environmental Document (PAED)	\$6,500,000	Measure AA Sales Tax	\$1,152,984	18%
C-FY20-02		Open	Fremier Enterprises Inc.	Project Management	\$400,000	Measure AA Sales Tax	\$70,384	17%
				TOTAL	\$7,002,000		\$1,325,368	19%

Project State Route 37

Partners	Caltrans, Metropolitan Transportation Commission, and Transportation Authority of Marin, Sonoma, Napa and Solano Counties
Jurisdiction(s)	Marin County

Scope

State Route 37 is a key transportation corridor stretching from US 101 in Marin County to Interstate 80 in Solano County. Within the past six years, it has been studied by UC Davis, Caltrans and MTC. It is being evaluated by a policy committee comprised of transportation authorities from Marin, Sonoma, Solano and Napa counties to address sea level rise, traffic congestion, transit options and recreational activities.

Status

MTC funded and completed a Corridor Plan in June 2018, prioritizing congestion relief in Segment B in Solano and Sonoma Counties. Segment A consists of Marin and portions of Sonoma County. Segment C is located in Solano County.

Caltrans conducted public outreach in conjunction with the Corridor Plan with a series of workshops, web surveys and two rounds of focus meetings.

Issues/Area of Concern

A 1,500-foot segment of the four-lane freeway, between US 101 and Atherton Avenue in Novato, had been closed due to the flooding of Novato Creek in January and February 2017. Caltrans spent about \$6 million to reopen the highway. The same segment along with portions near Atherton Ave flooded in February of 2019, leading to additional highway closures.

Updates from Previous Report

MTC commenced a Design Alternative Assessment study for Segment A, which will conclusively define various alternatives for the year 2100 ultimate project. The work will support, in parts, Caltrans' on-going environmental clearance of interim projects in Segment A.

MTC continues the work to environmentally clear the interim congestion relief project in Segment B. They plan to be in construction by 2024.

Caltrans commenced a corridor-wide Planning & Environmental Linkage (PEL) study from US-101 to I-80 to document a preliminary consultation process with the regulatory agencies of all key issues present in the corridor in an effort to streamline future environmental clearance of the ultimate project. It anticipates completion by mid 2022.



Schedule – Segment A

Planning	2018
Environmental Clearance	2022
Design	TBD
Right of Way and Utilities	TBD
Construction	TBD

Estimated Cost by Project Phase – Segment A

Planning	TBD
Environmental	TBD
Design	TBD
Right of Way and Utilities	TBD
Construction	TBD
TOTAL	TBD

Funding by Source – Segment A

City/County	\$169,765
TOTAL	\$169,765

Project State Route 37

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/ Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
A-FY16-10		Closed	Solano Transportation Authority	Design Alternatives	\$40,000	City/County	\$40,000	100%
C-FY17-16	1	Closed	CSW/Stuber-Stroeh Engineering Group (Task Order 11)	Segment A - Improvement Concept Study	\$88,000	City/County	\$85,922	97%
A-FY19-10		Closed	NVTA, STA, SCTA and TAM	SR37 Travel Behavior Feasibility Study	\$11,765	City/County	\$11,765	100%
A-FY19-07		Closed	County of Marin	SR37 Adaptation Study	\$30,000	City/County	\$30,000	100%
				TOTAL	\$169,765		\$167,687	98%

Project Improvements to Highway 101 Interchanges and Approaching Roadway

Partners Caltrans, Marin County, Marin's Cities, Marin Transit, Golden Gate Transit

Jurisdiction(s) Marin County

Scope

The Measure AA Expenditure Plan includes a category that provides funding for studies of interchanges on Highway 101. The implementation category goal is to "Improve Highway 101 local interchanges and freeway access routes to reduce congestion, improve local traffic flow, and address flooding impacts throughout the county".

These funds will be used to address Highway 101 interchanges at a number of locations in Marin and will be used as "seed money" to attract regional, state and federal funds for planning, public outreach, and to develop the scope of improvements needed for all users of the interchanges.

Status

TAM has retained a consulting firm to assist staff with the development of long-term program goals and objectives and to prepare initial studies of the interchanges. The initial studies will be developed to outline existing conditions, define constraints, and present opportunities for improvements. Based on the findings in the studies an implementation & prioritization plan will be developed and presented to the Board to define future actions.

Issues/Area of Concern

None

Updates from Previous Report

Staff and the consulting team are well underway with data collection, preparing report exhibits and documenting existing conditions and deficiencies.



Schedule

Planning	2020-2022
Environmental Clearance	TBD
Design	TBD
Right of Way and Utilities	TBD
Construction	TBD

Estimated Cost

Planning	\$1,875,000
Environmental	TBD
Design	TBD
Right of Way and Utilities	TBD
Construction	TBD
TOTAL	TBD

Funding by Source

Measure AA Sales Tax	\$1,875,000
TOTAL	\$1,875,000

Project Improvements to US 101 Interchanges and Approaching Roadway

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/ Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
C-FY20-05		Open	HNTB Corporation	Professional Engineering Services	\$1,875,000	Measure AA Sales Tax	\$485,173	26%
				TOTAL	\$1,875,000		\$485,173	26%

Project	Marin County US 101 Part Time Transit Lane Study
Partners	Caltrans, Marin County, Marin's Cities, Marin Transit, Golden Gate Transit
Jurisdiction(s)	Marin County

Scope

This study will provide a feasibility assessment for part-time bus operations on the shoulder of US 101 in Marin County. Bus on Shoulder is a proven concept to improve transit reliability and speed according to recent FHWA guidance, and the study will be used to assess feasibility of a pilot project on Highway 101 in Marin County as part of a system of enhancements planned for the corridor. The study will identify the proposed location of bus on shoulder facilities in the county, preferred operational concept, and quantify potential user benefits and improvement costs.

Status

TAM has retained a consulting firm to assist staff with the development of the feasibility study and concept design, cost estimates and operational plans for the project among other items. Based on the findings in the studies an implementation plan will be developed and presented to the Board to define future actions.

Issues/Area of Concern

None

Updates from Previous Report

Work is continuing on the Feasibility study, and is advancing concept design, operations plans, and cost estimates for Technical Advisory Committee Review.



Schedule

Planning	2020/2021
Environmental Clearance	TBD
Design	TBD
Right of Way and Utilities	TBD
Construction	TBD

Estimated Cost

Planning	TBD
Environmental	TBD
Design	TBD
Right of Way and Utilities	TBD
Construction	TBD
TOTAL	TBD

Funding by Source

Caltrans Planning Grant	\$308,000
TOTAL	\$308,000

Project Marin County US 101 Part Time Transit Lane Study

Contracts and Agreements Managed by TAM

Contract or Agreement No.	Amend No.	Open/ Closed	Agency/Consultant	Description	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
C-FY20-07		Open	Kimley-Horn and Associates, Inc.	Planning Services	\$308,000	Caltrans Grant	\$137,980	45%
				TOTAL	\$308,000		\$137,980	45%

Project	Alternative Fuel Program
Partners	Public Agencies
Jurisdiction(s)	Marin County

Scope

The Alternative Fuel Program supports the development of alternative fuel infrastructure (such as electric vehicle charging stations) and public agency fleet replacement needs. The program also supports education and outreach of the benefits of alternative fuel vehicles.

Status

Ongoing. Major update of the program was announced in October 2020 including budget amendment, and work is underway. Staff have completed invoicing for College of Marin and San Rafael City Schools installations of 149 EV Charging Stations. A funding agreement with Marin General Services Authority was approved by their board to conduct a countywide EV Readiness plan. Staff have begun development of an equity outreach program with discussions with County Equity Office underway. Technical reports released to Public and agency partners.

Issues/Area of Concern

The California Electric Vehicle Incentive Program (CALeVIP) program is not advancing at state level until FY21/22 at earliest.

Updates from Previous Report

N/A – First Report for this Program.



Project Alt Fuel Program

Expenditures Managed by TAM

Contract or Agreement No.	Amend No.	Open/Closed	Description	Agency/Consultant	Appropriated Amount	Funding Source	Billed to Date	Percent Billed
N/A		Open	EV Fleet Rebate Program	Belvedere	N/A	Measure B VRF	\$2,000	N/A
N/A		Open	EV Charging Station Rebate Program	San Rafael City Schools (117 heads), College of Marin (32 heads)	N/A	Measure B VRF	\$244,922	N/A
Various		Open	Outreach and Technical Assistance	Multiple	N/A	Measure B VRF	\$52,208	N/A
				TOTAL			\$299,130	

Project Status Report**February 2021**

PROJECT PHASE DEFINITIONS

Planning – Complete project studies to define general project parameters.

Environmental Clearance – Completion of and approval of environmental studies and/or reports. Environmental analysis assesses the potential impacts a project may have on the natural and/or built environment.

Design – Engineer and design project leading to the preparation of plans, specifications and construction estimates. Resource agency permits are obtained in the final design stage in preparation to advertise the project for construction bidding.

Right of Way and Utilities – Establish cost and obtain ownership/passage through a given area for the benefit of project completion. Establish utilities needed for the project and relocation if necessary. Right-of-way certification required if using federal funds or if the project is on state highway system.

Construction – Includes actual construction, construction management and construction related design. Actual construction close-out duration may go for years after scheduled completion date shown.

Project Management – Project or construction management and oversight support of projects to carry out elements of construction. Project management is provided by in-house agency staff and consultants. Typically includes construction materials testing for contract compliance.

Project Status Report**ACRONYMS AND ABBREVIATIONS**

ABAG	Association of Bay Area Governments
ATP	Active Transportation Program
BAIFA	Bay Area Infrastructure Financing Authority
BAAQMD	Bay Area Air Quality Management District
Caltrans	California Department of Transportation
CEQA	California Environmental Quality Act
CMAQ	Congestion Mitigation and Air Quality Improvement Program
CMP	Congestion Management Program
CO-OP	Cooperative Agreement
CTC	California Transportation Commission
DPW	Department of Public Works
EEMP	Environmental Enhancement and Mitigation
EIR	Environmental Impact Report
EIS	Environmental Impact Study
ENV MITG	Environmental Mitigation
EV	Electric Vehicles
FHWA	Federal Highway Administration
FTA	Federal Transit Administration
GGT	Golden Gate Transit
GGBHTD	Golden Gate Bridge Highway and Transportation District
HOT Lane	High Occupancy Toll Lane
HOV Lane	High Occupancy Vehicle Lane
ITIP	Interregional Transportation Improvement Program
ITS	Intelligent Transportation Systems
JARC	Job Access and Reverse Commute Program
LOS	Level of Service
MCBC	Marin County Bicycle Coalition
MPO	Metropolitan Planning Organization
MPWA	Marin Public Works Association
MT	Marin Transit
MTC	Metropolitan Transportation Commission

ACRONYMS AND ABBREVIATIONS

MTS	Metropolitan Transportation System
NEPA	National Environmental Policy Act
NOP	Notice of Preparation
NTTP	Non-motorized Transportation Pilot Program
OBAG	One Bay Area Grant
PA&ED	Project Approval & Environmental Document
PCA	Priority Conservation Area
PCI	Pavement Condition Index
PDA	Priority Development Area
PS&E	Plans, Specifications and Engineers Estimates
PSR	Project Study Report
RHNA	Regional Housing Needs Allocation
RM 2	Regional Measure 2
ROW	Right of Way
ROW CAP	Right of Way Capital
RTIP	Regional Transportation Improvement Plan
RTP	Regional Transportation Plan
SAFETEA-LU	Safe Accountable Flexible Efficient Transportation Equity Act: A Legacy for Users
SCS	Sustainable Communities Strategy
SLPP	State Local Partnership Program
SMART	Sonoma Marin Area Rail Transit
SR2S	Safe Routes to School
STA	State Transit Assistance
STIP	State Transportation Improvement Program
STIP-IIP	Interregional Transportation Improvement Program
STIP-RIP	Regional Transportation Improvement Program
STP	Surface Transportation Program
TBD	To Be Determined
TCRP	Traffic Congestion Relief Program
TEA-21	Transportation Equity Act for the 21 st Century
TIP	Federal Transportation Improvement Program
VRF	Vehicle Registration Fee



Item 7 - Attachment B



TAM Project Update

Administration, Projects and Planning Executive Committee

February 8, 2021

TAM Project Update

- Marin Sonoma Narrows
 - ✓ RM 3 funding progress, SB 1 SCCP Fund Award
- State Route 37
 - ✓ Segment A and B planning and environmental clearance
- North-South Greenway Gap Closure
 - ✓ Northern Segment construction underway
- Improvements to Highway 101 Interchanges
 - ✓ Studies underway

TAM Project Update

- Northbound US 101 to Eastbound I-580 Direct Connector
 - ✓ Major update
- Bellam Blvd Off-Ramp from US 101
 - ✓ Major Update
- Marin County Bus on Shoulder Feasibility Study
 - ✓ Major update
- Alternative Fuels Program

Measure AA Funded Interchange Studies

Scope:

- Prepare a High-Level Study for Twelve Interchanges on Highway 101
- Evaluate and Propose Operational and Safety Improvements for All Users


Milestones:

- Prepare Existing Conditions, Constraints and Opportunities Memorandum - 2020/2021
- Select Interchanges for a more in-depth Study (PID)



Measure AA Funded Interchange Studies

Study Process



Measure AA Funded Interchange Studies


Proposed Goals and Objectives

- Goal 1: Enhance Health and Safety
- Goal 2: Relieve Local Traffic Congestion
- Goal 3: Improve Multimodal Access to/from and across Highway 101
- Goal 4: Promote Economic Vitality
- Goal 5: Implementability

Measure AA Funded Interchange Studies

Selected 12 Interchanges




- Alexander Avenue
- Sausalito/Marin City
- Tiburon Blvd./East Blithedale Avenue
- Paradise Drive/Tamalpais Drive
- Sir Francis Drake Boulevard
- San Rafael On-Ramp at 2nd Street and Hetherton Avenue
- Merrydale Road/North San Pedro Road
- Manuel T. Freitas Parkway
- Lucas Valley Road/Smith Ranch Road
- Ignacio Boulevard
- Alameda Del Prado
- San Marin Drive/Atherton Avenue



Measure AA Funded Interchange Studies

Tamalpais Drive/Paradise Drive

Multimodal Infrastructure

- LEGEND**
- Study Boundary
 -  Traffic Signal
 -  Golden Gate Transit Bus Stop
 -  Marin Transit Bus Stop
 - Class I Path
 - Class II Bike Lane
 - Sidewalk
 - - - Sidewalk Under Freeway



Measure AA Funded Interchange Studies

Tamalpais Drive/Paradise Drive

Crash Type



LEGEND

[] Study Boundary

Type of Crash

- Head-On
- Side Swipe
- Rear End
- Broadside
- Hit Object
- Other

Pedestrian & Bicycle Involvement

- Involving Pedestrian
- Involving Bicycle



Measure AA Funded Interchange Studies

Tamalpais Drive/Paradise Drive

Crash Severity

LEGEND

[- - -] Study Boundary

Crash Severity

- Minor Injury
- Severe Injury
- Fatality

Pedestrian & Bicycle Involvement

- Involving Pedestrian
- Involving Bicycle





Measure AA Funded Interchange Studies





Tamalpais Drive/Paradise Drive

Transit Ridership


LEGEND

[] Study Boundary

 Golden Gate Transit Bus Stop
 Marin Transit Bus Stop

 Class I Path
 Class II Bike Lane
 Sidewalk
 Sidewalk Under Freeway

Onboardings  Offboardings



Measure AA Funded Interchange Studies

Tamalpais Drive/Paradise Drive

Nonstandard Design Features

Highlights




- Substandard truck lane width on ramps
- Substandard sidewalk width
- Substandard weaving between exit and on-ramp
- Substandard merge at on-ramps
- Substandard lane and shoulder widths at on- and off-ramps
- Substandard distance between successive NB on-ramps
- Striping on Tamalpais Drive poorly defined
- Existing curb ramps not meeting current ADA standards



LEGEND

- Study Boundary
- Nonstandard Design Feature

North South Greenway – Central Marin



North South Greenway – Northern Segment



Marin 101-580 Direct Connector

Initial Alternatives Considered

NB US 101 to EB I-580 Direct Connector Project



Low Speed Option (Alt 3A)



Marin 101-580 Direct Connector Update

- AdHoc Meeting – November 2020
- Executive Steering Committee – September 2020
- TAC Meeting – October 2020
- Stakeholder Working Group Meeting – January 2021
- Other Stakeholder Meetings
- Seven Current Alternatives
- Five Additional Alternatives being Prepared
- Equity Discussions

Marin 101-580 Direct Connector Timeline

Phase	Begin	Complete
Planning	2020	Mid 2022
Environmental Doc and Alternative Selection	Late 2021	Late 2024
Design and Right of Way	Late 2023	Early 2026
Construction	Mid 2026	Early 2029

Bellam Blvd Off-Ramp Improvements



Bellam Blvd. Project History

- Preliminary Engineering – Fall 2015
- Board Funding Approval - July 2016
- Approved Environmental Document - July 2018
- Cooperative agreement signed with Marin County – October 2018
- Caltrans approval expected Spring 2021

Bellam Blvd. Recent Developments


- Bay Mud found on Site
- Redesign of Project Retaining Wall and Roadway Section required
- Aerially Deposited Lead plan requires revision
- Project has approximately \$4 million shortfall
- TAM Board approved \$1.7 million in LPP Formulaic funds in Spring 2020

US 101 Part Time Transit Lanes Feasibility Study


- Caltrans Planning Grant \$308,000
- Partners Include:
 - Transit Operators, MTC, CHP, County of Marin, San Rafael & Novato, Caltrans
- Assess part-time transit lanes on US-101 in northern Marin County
 - Determine suitability of shoulders, slip lanes, and auxiliary lanes for bus use
 - Develop concept plans
 - Evaluate travel benefits
 - Determine next steps for implementation and assess relationship to other ongoing US-101 projects



Part Time Transit Lane Study Area




Tasks & Deliverables





Capital Improvements Summary

- Limited shoulder widening in some segments (one of the following)
 - Restripe to narrow inside shoulder by up to 2'
 - Restripe to narrow general purpose lane by up to 1'
 - Widen shoulder (where no ROW or significant grading needed)
- Static signage and markings
- CHP pullouts
- Drop inlet grate (drainage) modifications



Alternative Fuel Program

- First Report: October 2020 Program Update
- MGSA Approval of Funding Agreement for MCEP EV Readiness Plan
- CalEVIP Funding – Paused until Late 2021
- EV Fleet Replacements
 - 1 Chevy Bolt ZEV Purchased (Belv.)
- EV Charging Stations
 - 117 San Rafael City Schools
 - 32 Heads at College of Marin
- Outreach & Technical Assistance
 - Resources launched
 - Equity discussions with County Staff
 - Clean Cars for All (BAAQMD) Reduced Funds





Questions and Discussion