



City of Larkspur

400 Magnolia Avenue, Larkspur, California 94939
Telephone: (415) 927-5110 Fax: (415) 927-5022
Website: www.cityoflarkspur.org

EXHIBIT C

Measure A Project Report FY 2011/2012

Amount spent in this reporting year (July 1, 2011 – June 30, 2012): \$53,908.17

Total estimated project costs: \$1,400,000.00

Total expenditures to date: \$56,703.17

(\$109,721 + \$100,679 + \$90,894 + \$240,000 allocated + \$380,162 (advanced) –
unspent funds will be accumulated for future Doherty project expenses)

Project location and description: *Doherty Drive between Riviera Circle (west) and Doherty Drive Bridge in the City of Larkspur*

- *Reconstruction and raising of roadway*
- *New curbs, sidewalks, & curb ramps*
- *Storm Drain Improvements*
- *Streetlights*
- *Signing and Striping*

Digital photographs to be provided upon completion of project

Benefits realized from project:

- *Improved traffic flow*
- *Improved pedestrian/bicyclist safety*
- *Reduced or eliminated flooding of roadway*

Measure A signage: *None as of August 30, 2012 (Construction begins September 4, 2012)*

Number of signs posted: Four to be posted prior to start of construction

Attach a statement, signed by the City Public Works Director, certifying the reports compliance with the provisions of the funding Agreement

(to be provided upon completion of project)

Attach a resolution by the Governing Board approving the project(s)

(to be provided upon completion of project)

Attach the project worksheet template (sample follows) for each project included in the Project Report.